

# Daviess County Bridge 284

## 15<sup>th</sup> Street over CSX Railroad

### Bridge and Road Replacement

**JUNE 2018**

#### **Project Description:**

The project entails the demolition and replacement of Daviess County Indiana Bridge 284 located on 15<sup>th</sup> Street over CSX Railroad in the city of Washington, Indiana. Along with the bridge, new concrete pavement road will be constructed on 15<sup>th</sup> St. between State St. and Van Trees St. Modular block walls will encase the embankment areas approaching the bridge. Curbs, sidewalks and storm sewers will be constructed.

#### **Current Operations:**

Modular block walls on the north side of railroad have been completed up to the bottom of bridge end bent #2 elevation. Backfill behind wall 2 has been placed to top of the placed wall. Work is ready to proceed on the end bent #2. Modular block walls on the south side of railroad have been placed eight rows high and work continues every day on this wall. Backfill behind wall 1 continues to be placed. Piling for bent #1 were spliced as planned. Riprap had to be placed at the corners of wall 2 due to erosion issues. CSX then requested riprap at corners of wall 1 to alleviate any potential maintenance issues. All involved parties eventually agreed to place No. 2 stone instead of riprap at wall 1 corners. There have not been any further issues since placing the riprap and No. 2 stone. CSX has performed some of their relocation work on overhead power lines south of railroad. They have bored and placed conduit for wiring. Wiring has not been placed. AT&T is out of the way for construction operations but they still have overhead lines that will have clearance conflicts once the new road is completed.

% Contract Complete to Date: 25.49% (Monetary Basis)

Contract Amount: \$2,002,740.81

Weather Condition: Fair

General Progress: Fair

#### **Owner:**

Daviess County Indiana  
812-444-5798

#### **Construction Inspection:**

**Lochmueller Group**

#### **On-Site Project Supervisor:**

**R. Rex Roth**

Cell: 812-910-0222

Office: 812-674-2152

Email: [RRoth@lochgroup.com](mailto:RRoth@lochgroup.com)

#### **Contractor:**

Force Construction Co., Inc.

#### **Contractor Supervisors:**

Joshua Hines – On Site  
Supervisor

Tim Shipp – General  
Superintendent

Bill Cash – Project Manager

Tom Rayburn – Project  
Manager

#### **Designer:**

**Butler, Fairman & Seufert**

**Bryan Wright – Bridge Project  
Manager**

**Kevin Hintz – Utility  
Coordinator**

#### **Estimated Completion Date:**

December 7, 2018

# Daviess County Bridge 284

## 15<sup>th</sup> Street over CSX Railroad

### Bridge and Road Replacement

#### What to Expect:

In July, block wall construction will continue. Bridge end bents should be constructed. Once the end bents are constructed, then the structural steel can be placed for bridge. Placement of earth fill for new roadway should begin. Pipe structure work should begin.



[Type here]