

Daviess County Bridge 284

15th Street over CSX Railroad

Bridge and Road Replacement

JULY 2018

Project Description:

The project entails the demolition and replacement of Daviess County Indiana Bridge 284 located on 15th Street over CSX Railroad in the city of Washington, Indiana. Along with the bridge, new concrete pavement road will be constructed on 15th St. between State St. and Van Trees St. Modular block walls will encase the embankment areas approaching the bridge. Curbs, sidewalks and storm sewers will be constructed.

Current Operations:

Modular block walls on the south side of railroad have been completed up to the bottom of bridge end bent #1 elevation. Backfill behind wall 1 has been placed to top of the placed wall. Bridge end bents #1 and #2 have been poured and are ready for beams. Beams scheduled to be set on 8/6/18. Began placing block wall #3 this month and that work continues. Began placing pipe structures this month and that work continues at this time. Dealing with a few utility issues as pipe structures are being placed. Vectren had to relocate some service lines in conflict with new road construction and one on Hazel St. in conflict with pipe placement. CSX has completed their relocation work on overhead power lines south of railroad. AT&T is out of the way for construction operations but they still have overhead lines that will have clearance conflicts once the new road is completed. They are scheduled to move these overhead lines the first week of August. Good progress made this month.

% Contract Complete to Date: 42.26% (Monetary Basis)

Contract Amount: \$2,002,740.81

Weather Condition: Good

General Progress: Good

Owner:

Daviess County Indiana
812-444-5798

Construction Inspection:

Lochmueller Group

On-Site Project Supervisor:

R. Rex Roth

Cell: 812-910-0222

Office: 812-674-2152

Email: RRoth@lochgroup.com

Contractor:

Force Construction Co., Inc.

Contractor Supervisors:

Joshua Hines – On Site
Supervisor

Tim Shipp – General
Superintendent

Bill Cash – Project Manager

Tom Rayburn – Project
Manager

Designer:

Butler, Fairman & Seufert

Bryan Wright – Bridge Project
Manager

Kevin Hintz – Utility
Coordinator

Estimated Completion Date:

December 7, 2018

Daviess County Bridge 284

15th Street over CSX Railroad

Bridge and Road Replacement

What to Expect:

In August, beams will be set and work on bridge will begin. Placement of earth fill for new roadway should be started and finished. Pipe structure work should be completed. Work will continue on modular block walls.



[Type here]