

CANNELBURG ROAD (CR 900E)

R-41234 ROAD RECONSTRUCTION and BRIDGE REPLACEMENT FROM CR 100N TO 350 FEET SOUTH OF CR 450N

JUNE 2021

Project Description:

Road Reconstruction and Bridge Replacement on Cannelburg Road (CR 900E) from CR 100N to 350 feet south of CR 450N. The project involves the reconstruction of Cannelburg Road with concrete travel lanes and asphalt shoulders. A new bridge will be constructed over Flat Creek, 1.25 miles north of US 50. New drainage structures and ditches will be constructed throughout the length of project. A detour using US 50, CR 650E and CR 550N will be used through duration of project.

Current Operations:

The contractor set up detour for CR 900E on 6/4/21 but the road was not closed until 6/7/21. Closure is between CR 100N and CR 200N. Erosion control devices were put in place and work began on embankment foundation soils treatment along sides of existing roadway where new shoulders will be constructed. This undercut work continues at this time. Also excavating drainage ditches for new roadway. Pipe crews began installing pipe structures on 6/22/21 and that work continues at this time. The pipe structures around the CR 100N intersection have been installed and are operational.

Utility relocation work continues at this time. The REMC contractor has mostly completed placement of new power poles and lines. The services still need to be installed north of CR 200N and old poles need removed. Daviess Co. rural Water contractor is currently working just north of CR 300N and moving north. Will still need to install services north of CR 200N. RTC contractor completed their work between CR 100N and CR 200N on 6/14/21. They have not worked since that date.

% of Contract Complete to Date: 6.7% (Monetary Basis)

Original Contract Amount: \$9,968,270.00

Current Contract Amount: \$441,663.50

Weather Condition: Fair

General Progress: Fair

Owner:

Daviess County, Indiana

Daviess County Highway Department
Phone: 812-444-5798

Construction Engineering:

Lochmueller Group

On-Site Project Engineer:

R. Rex Roth

Office Phone: 812-610-2497

Email: rroth@lochgroup.com

Contractor:

Milestone Contractors, LP

Contractor Supervisors:

Dwight Cline-Project Manager

Cell: 317-412-0448

Joe Maddox-Superintendent

Cell: 317-407-1719

INDOT Contract Number:

R-41234

Estimated Completion Dates:

Intermediate Completion Date

(All Required Lanes Open)

October 28, 2022

Final Completion Date

June 30, 2023

For Real Time Traffic

Updates go to

<https://daviessin.wthgis.com/>



CANNELBURG ROAD (CR 900E)

R-41234 ROAD RECONSTRUCTION and BRIDGE REPLACEMENT FROM CR 100N TO 350 FEET SOUTH OF CR 450N

What to Expect:

During the month of July, Milestone will continue working on undercuts and foundation improvements beneath planned roadway and shoulders. Will continue excavating new ditches. Pipe installation will continue moving north. Box culvert crossing CR 900E about 500' north of CR 100N is scheduled for placement beginning 7/6/21 and should create a 7-10 day closure of CR 900E at that point. Bridge demolition is scheduled to begin on 7/26/21 and CR 900E will be closed for approximately 3 months.



CANNELBURG ROAD (CR 900E)

R-41234 ROAD RECONSTRUCTION and BRIDGE REPLACEMENT
FROM CR 100N TO 350 FEET SOUTH OF CR 450N

