

CANNELBURG ROAD (CR 900E)

R-41234 ROAD RECONSTRUCTION and BRIDGE REPLACEMENT
FROM CR 100N TO 350 FEET SOUTH OF CR 450N

SEPTEMBER 2021

Project Description:

Road Reconstruction and Bridge Replacement on Cannelburg Road (CR 900E) from CR 100N to 350 feet south of CR 450N. The project involves the reconstruction of Cannelburg Road with concrete travel lanes and asphalt shoulders. A new bridge will be constructed over Flat Creek, 1.25 miles north of US 50. New drainage structures and ditches will be constructed throughout the length of project. A detour using US 50, CR 650E and CR 550N will be used through duration of project.

Current Operations:

The contractor has started working on Phase II concurrently with Phase I. Phase II runs from approximately 400' south of CR 200N to approximately 1500' north of CR 200N. Excavating ditches, placing pipe and building fills across CR 200N. Also placing earth fill for shoulders. Contractor must provide access to local residents while performing construction activities. Work was started on the modular block wall on CR 200N and this work is almost complete. Work on the three sided arch structure over Flat Creek is progressing slower than hoped. The abutment on south side of creek is completed and work is just starting on north side of creek. Setting of precast arch structure is tentatively scheduled for 10/18/21. The first 3700' north of CR 100N is basically ready for concrete pavement. Only some fine grading of stone remains prior to prepping for concrete pavement. Contractor will not pour this pavement until the remainder of Phases I and II are ready.

% Contract Complete to Date: 20.1% (Monetary Basis)

Original Contract Amount: \$9,968,270.00

Current Contract Amount: \$9,968,270.00

Weather Condition: Fair

General Progress: Fair

Owner:

Daviess County, Indiana

Daviess County Highway Department
Phone: 812-444-5798

Construction Engineering:

Lochmueller Group

On-Site Project Engineer:

R. Rex Roth

Office Phone: 812-610-2497

Email: rroth@lochgroup.com

Contractor:

Milestone Contractors, LP

Contractor Supervisors:

Dwight Cline-Project Manager

Cell: 317-412-0448

Travis Pickerill-Superintendent

Cell: 317-409-0475

INDOT Contract Number:

R-41234

Estimated Completion Dates:

Intermediate Completion Date

(All Required Lanes Open)

October 28, 2022

Final Completion Date

June 30, 2023

For Real Time Traffic

Updates go to

<https://daviessin.wthgis.com/>



CANNELBURG ROAD (CR 900E)

R-41234 ROAD RECONSTRUCTION and BRIDGE REPLACEMENT FROM CR 100N TO 350 FEET SOUTH OF CR 450N

What to Expect:

During the month of October, Milestone should complete working on ditch excavation, pipe placement and fill areas for Phase I between Flat Creek and CR 200N and for Phase II through the intersection with CR 200N. Should complete cement stabilization north of Flat Creek for mainline and shoulders and begin placing stone subbase between Flat Creek and end of Phase II. Bridge work should be completed and the road and shoulder approaches to the bridge will be built. Modular block wall on CR 200N should be completed in October. Construction of CR 200N should begin. Concrete paving is not scheduled until November for Phase I and Phase II.



CANNELBURG ROAD (CR 900E)

R-41234 ROAD RECONSTRUCTION and BRIDGE REPLACEMENT
FROM CR 100N TO 350 FEET SOUTH OF CR 450N

